On-Call Professional Services
Task Order Change Request #2

Project Name: W Alameda Lane Reduction

Project Manager: Brett Boncore

Task Order #: 2

Alfresco/Jaggaer # / Workday PO: 202264596/ PO-00120141

Workday Project ID(s): PRJ-10004551

Master Contract Alfresco/Jaggaer #: 202056606

Consultant/Supplier: Kimley Horn and Associates, Inc

Supplier #: SC-00005573

Supplier ID: DENVR0000006764

% Complete Invoicing Allowed: No

It is mutually agreed that when this task order change has been signed by the approving parties, the following described changes shall be executed by the Consultant/Vendor without changing the terms of the Master On-Call Contract. The Consultant/Vendor agrees to furnish all materials and labor and perform all work required to complete the task order change, as described below and within the attached signed proposal change, in accordance with the requirements for similar work covered by the Contract:

This change order adds scope and fee that was not included in the initial TO or TOC #1. This adds final design modifications to the Alameda & Franklin crossing improvements, traffic signal modifications at three locations, protected bike lane improvements, and multiple iterations of SRTS guidance, all of which were added to the project after initial TO.

TASK ORDER 2, CHANGE REQUEST 2 SUMMARY

Original Task Order: $66,156.60
Original Task Order Duration: **842** Calendar Days
Original Task Order Completion Date: December 31, 2024
Scope Includes M/W/S/D/EBE Participation: Yes (M/WBE)

Previous Task Order Additions/Deductions:	$64,110.00
This Task Order Change (+/-):	**$15,250.00**
New Task Order Total (Do Not Exceed):	**$145,516.60**

Adjust the Task Order Completion By: **365** Calendar Days
New Task Order Completion Date: December 31, 2025

TASK ORDER CATEGORY (if applicable):
Category Task Order Amount: $4,750,000.00
Remaining Category Task Order Amount: $1,769,337.15
MWBE On-Call Participation Commitment: 25%

MASTER ON-CALL CONTRACT SUMMARY

On-Call Contract Expiration Date: 1/14/2026
M/W/S/D/EBE On-Call Participation Commitment: 0

Total of All Task Orders Issued:	$2,965,412.85
Total Task Additions/Deductions (All Changes):	
This Task Order Change:	$15,250.00
Total of All Task Orders and Changes Issued:	**$2,980,662.85**
Maximum On-Call Contract Capacity:	$4,750,000.00
Remaining On-Call Contract Capacity:	**$1,769,337.15**

Brittany Price — 6/13/2025
Approved by Deputy City Engineer — **Date**

Brittany Price — 6/13/2025
Approved by Director (PDA) — **Date**

Approved by Using Agency(s) – If Applicable — **Date**

Amy Foreman — 5/8/2025
Approved by Group Manager — **Date**

Dallas Howell — 5/8/2025
Approved by Project Manager — **Date**

Kristen Moore — 5/7/2025
Approved by On-Call Manager — **Date**

NOTE: No person shall authorize or perform any of the above task changes until this task order change form has all signatures.

Distribution: dsbo@denvergov.org, brett.boncore@denvergov.org, dallas.howell@denvergov.org kristen.moore@denvergov.org

DENVER
THE MILE HIGH CITY

MEMORANDUM

DATE: 4/24/2025

TO: Brittany Price, Interim Director – Transportation Implementation

FROM: Brett Boncore, PM – Transportation Implementation

SUBJECT: Alameda Lane Reduction Design Change Order #3 Justification

This memorandum is intended to provide additional explanation for the proposed change order request for the Alameda Lane Reduction Design Change Order #3.

This change order adds scope and fee that was not included in the initial TO or previous TOCs. This adds final design modifications to the Alameda & Franklin crossing improvements, traffic signal modifications at three locations, protected bike lane improvements, and multiple iterations of SRTS guidance, all of which were added to the project after initial TO.

Design modifications at Alameda & Franklin crossing improvements

At 90% design development, it was determined that the pedestrian project at Alameda & Franklin (designed by others) would be more efficiently built with the Alameda Lane Reduction project. Kimley-Horn reviewed the improvements prepared by others, determined necessary modifications, and revised the Alameda Lane Reduction final plans to include these improvements. Additional design changes were made to the improvements at this intersection based on the City's request to modify the proposed crossing locations.

Traffic signal modifications

During final design development, the project team received ER comments requesting minor changes to three intersection signals – Pearl Street, Washington Street, and Emerson Street. Signal modifications were not previously included in the scope.

Protected bike lane improvements, and multiple iterations of SRTS guidance

During the project, city staff identified opportunities to improve bike lane crossings of Alameda by protecting bicycle approaches at Alameda Ave & Washington St and Alameda Ave & Emerson St, which were not previously included in the scope. And the City Safe Routes to School (SRTS) guidance changes resulted in several school zone sign revisions throughout the process. Bikeway crossings and multiple school zone sign guidance changes were not included in the previous scope.

PURCHASING CHANGE ORDER FORM

PURCHASING
DENVER GENERAL SERVICES

Purchase Order:
PO-00120141

Date of Request
04/30/2025

Supplier:
KIMLEY-HORN AND ASSOCIATES INC

Buyer:
Contract Encumbrances

Change Order Summary

Line Total Amount
(current overall PO amount)
$ 130,266.60

Total Amount Requested Change
$ 15,250.00

NEW TOTAL P.O. AMOUNT:
$ 145,516.60

Supplier Contract:
SC-00005573

Requesting Agency Details

Name of Agency Requestor
Dallas Howell

E-mail of Agency Requestor
dallas.howell@denvergov.org

Other Approver (if required)

BMO Approver (if required)

I hereby certify that the above information is correct and there is sufficient budget to process this transaction.

Cost Center Approver (Printed Name and Signature)

Bramlet, Erica - DOTI CV2792 Financial Manager

Digitally signed by Bramlet, Erica - DOTI CV2792 Financial Manager
Date: 2025.06.25 16:44:33 -06'00'

Requested Changes to P.O. Lines

Line #	Start Date	End Date	
2			(Leave dates blank if there are no changes)

Amount Ordered (Current)	Requested Change Amount	**Total New Line Amount**
$ 64,110.00	$ 15,250.00	$ 79,360.00

Explanation of Requested Changes:

Adding $15,250 to line 2 due to additional scope items to final plans.

Leave the Worktag fields below blank if there are no changes to funding sources

SPEND CATEGORY	COST CENTER	FUND	GRANT (if applicable)	PROGRAM CODE

PROJECT NUMBER (PRJ #)	CAPITAL PROGRAM (EX: GK070 - ADA IMPROVEMENTS)	ADDITIONAL WORKTAGS

Line #	Start Date	End Date	
			(Leave dates blank if there are no changes)

Amount Ordered (Current)	Requested Change Amount	**Total New Line Amount**
		$ -

Explanation of Requested Changes:

Leave the Worktag fields below blank if there are no changes to funding sources

SPEND CATEGORY	COST CENTER	FUND	GRANT (if applicable)	PROGRAM CODE

PROJECT NUMBER (PRJ #)	CAPITAL PROGRAM (EX: GK070 - ADA IMPROVEMENTS)	ADDITIONAL WORKTAGS

Line #	Start Date	End Date	
			(Leave dates blank if there are no changes)

Amount Ordered (Current)	Requested Change Amount	**Total New Line Amount**
		$ -

Explanation of Requested Changes:

Leave the Worktag fields below blank if there are no changes to funding sources

SPEND CATEGORY	COST CENTER	FUND	GRANT (if applicable)	PROGRAM CODE

PROJECT NUMBER (PRJ #)	CAPITAL PROGRAM (EX: GK070 - ADA IMPROVEMENTS)	ADDITIONAL WORKTAGS

Kimley»Horn

April 2, 2025

Mr. Dallas Howell
City and County of Denver
Department of Transportation and Infrastructure
201 W. Colfax Avenue, Denver, CO 80202

RE: ***W Alameda Lane Reduction***
City and County of Denver, CO
Master Contract Alfresco No.: 202056606
Task Order No. 2
Task Order Alfresco No.: PO-00120141
Amendment #3

Dear Mr. Howell:

Kimley-Horn and Associates, Inc. (the "Consultant" or "Kimley-Horn") is pleased to submit this Amendment to modify the agreement dated August 15, 2022 (the "Agreement") with the **City and County of Denver** (the "Client" or "CCD") for the W Alameda Lane Reduction Project for the Department of Transportation and Infrastructure in Denver, Colorado (the "Project"). Kimley-Horn has entered into the Agreement with Client for the furnishing of professional services, and the parties now desire to amend the Agreement.

Therefore, it is mutually agreed that the Agreement is amended to include additional services for the project as set forth below. The parties ratify the terms and conditions of the Agreement not inconsistent with this Amendment, all of which are incorporated by reference.

Scope of Services

REVISED TASK 6 FINAL DESIGN

Kimley-Horn prepared final design drawings for the Alameda Lane Reduction improvements within the Project Limits. Throughout the project, it was determined that design services in addition to those scoped in Amendment #2 were necessary to complete the project. These additional services are outlined below.

Alameda Ave & Franklin St Crossing Improvements

Final design and construction drawings were designed By Others for the crossing improvements at the intersection of Alameda Ave & Franklin St. Throughout the project it was determined that the crossing improvements at this intersection should be incorporated into the Alameda Lane Reduction final plans due to the timing of the construction activities of both projects. Kimley-Horn reviewed the improvements prepared By Others, determined necessary modifications, and revised the Alameda Lane Reduction final plans to include these improvements. Additional design changes were made to the improvements at this intersection based on the City's request to modify the proposed crossing locations, removing the east crosswalk.

Deviations From Recommended Concept

Throughout the project, it was determined that deviations from the Alameda Lane Reduction preferred alternative that was the basis of the final design phase of the project were desired. Kimley-Horn revised the final design and plans based on these changes including:

- Traffic signal modifications at the intersection of Alameda Ave & Pearl St, Alameda Ave & Washington St, and Alameda Ave & Emerson St;
- Protected bicycle improvements at Alameda Ave & Washington St and Alameda Ave & Emerson St;
- Signing revisions based on multiple iterations of City Safe Routes to School (SRTS) guidance;
- Geometric signing and striping revisions based on intersection control and lane configuration revisions at Alameda Ave & Pennsylvania St;
- Geometric signing and striping revisions based on intersection control and lane configuration revisions at Alameda Ave & Downing St;
- Geometric signing and striping revisions at minor streets of project intersections based on daylighting considerations;
- Geometric signing and striping revisions throughout the corridor related to diversion elements and parking changes;
- Revisions to the location and quantity of separation elements based on City's request related to preference for layout and budget considerations.

Fee and Expenses

Kimley-Horn will perform the services described in the new and revised tasks outlined below for the additional labor fee as follows:

Task	Description	Additional Fee
Revised Task 6	Final Design	$15,250
	Total New Amendment #3 Fees	**$15,250**

Closure

We appreciate the opportunity to provide these services to you and are excited to continue to support the City and County of Denver on this project. Please contact me if you have any questions.

Sincerely,

KIMLEY-HORN AND ASSOCIATES, INC.

» MP 43

By: Matt Ciarkowski, P.E.
Project Manager

City and County of Denver - Alameda Lane Reduction Final Design	Total Labor Fee	$ 15,250.00
Proposed Fee Estimate	Total Expenses	$ -
Wednesday, April 2, 2025	Total Contract Amount (Not to Exceed)	$ 15,250.00

		Kimley-Horn					TOTALS
		Senior Professional II	Senior Professional I	Professional	Analyst II	Senior Clerical	
	Rates	$ 235.00	$ 200.00	$ 160.00	$ 125.00	$ 120.00	
	Hours	-	30.0	-	74.0	-	
	Estimated Total Labor by Individual	$ -	$ 6,000.00	$ -	$ 9,250.00	$ -	
	Estimated Total Labor Fee by Firm					$15,250.00	
Revised Task 6	**Final Design**						
	Traffic Signal Modifications		4.0		6.0		10.0
	Alameda Ave & Franklin St Crossing Improvements		8.0		16.0		24.0
	Deviations from Proposed Concept						-
	Washington St/Emerson St Bike Protected Bicycle Improvements		6.0		8.0		14.0
	Geometric Revisions (Alameda Ave & Pennsylvania St/Alameda Ave & Downing St Control and Lane Configuration, Parking Reconfiguration, Diversion Revisions, Separation Elements, SRTS Coordination and Modifications, Minor Street Daylighting Analysis and Revisions)		12.0		44.0		56.0
							-
		-	30.0	-	74.0	-	104.0
		$ -	$ 6,000.00	$ -	$ 9,250.00	$ -	$ 15,250.00
Reimbursable Expenses - Printing Materials for one (1) In-Person Public Meeting (as required)							$ -
	Total Labor Fee						**$ 15,250.00**
	Total Expense Fee						**$ -**
	Total Proposed Fee						**$ 15,250.00**

Kimley-Horn and Associates, Inc.
Printed: 4/2/2025

Purchase Order	Line Number	Business Document Internal Memo	Spend Category as Worktag	Supplier as Worktag	Supplier ID	Distrib Obligation Amount	Distrib Obligation Amount Liquidated	Distrib Obligation Amount Remaining	Distrib Worktags
PO-00120141	1	DOTI-202264596 OC202056606 (SC-00005573) KIMLEY-HORN AND ASSOCIATES INC TO #2 06/26/24: C/O TO ADD $64,110.00/NEW LINE MAT 06/27/25: C/O TO ADD $15,250.00/L2. BSS	81100000 - Professional engineering services	KIMLEY-HORN AND ASSOCIATES INC	DENVR0000006764	66,156.60	65,651.60	505.00	Capital Program: PC022 - Safety and Neighborhoods Cost Center: 5011100 Office of the Executive Director - Administration External Program: EP000374 (Category 4) Multimodal Design Fund: 31025 Public Works Annual Programs Prevailing Wage Investigator: Not Prevailing Wages Project: PRJ-10004551 Alameda Lane Reduction Region: DCW City Wide
						66,156.60	65,651.60	505.00	
PO-00120141	2	DOTI-202264596 OC202056606 (SC-00005573) KIMLEY-HORN AND ASSOCIATES INC TO #2 06/26/24: C/O TO ADD $64,110.00/NEW LINE MAT 06/27/25: C/O TO ADD $15,250.00/L2. BSS	81100000 - Professional engineering services	KIMLEY-HORN AND ASSOCIATES INC	DENVR0000006764	79,360.00	61,145.00	18,215.00	Capital Program: PQ015 - VisionZero Cost Center: 5011100 Office of the Executive Director - Administration External Program: EP000374 (Category 4) Multimodal Design Fund: 34801 Transportation and Mobility Capital Projects Prevailing Wage Investigator: Not Prevailing Wages Project: PRJ-10004551 Alameda Lane Reduction Region: DCW City Wide
						79,360.00	61,145.00	18,215.00	